

AAGY List of Scheme for the year 2018-19

Name of the District : **DHUBRI**

Sl. No.	Name of LAC	Name of AAGY Village in the district	Name of GP	Name of Block	Name of Scheme	Amount Sanctioned	Amount Received	1st Installment	2nd Installment	Balance	Status
1	23-Dhubri	Madhusoulmari Pt.I	Tiamari GP	Gauripur (Dharmasala) Dev. Block	Const. of CC Block Road from PWD Road near Amzad Ali house to RCC Bridge at vill. Madhusoulmari Pt. I	995000.00	995000.00	746250.00		248750.00	On-Going
2	23-Dhubri	Madhusoulmari Pt.I	Tiamari GP	Gauripur (Dharmasala) Dev. Block	Const. of CC Block Road from PWD Road near Noor Amin house to Puran Moszid at vill. Madhusoulmari Pt. I	170000.00	170000.00	127500.00		42500.00	On-Going
3	23-Dhubri	Madhusoulmari Pt.I	Tiamari GP	Gauripur (Dharmasala) Dev. Block	Const. of B/Wall of Banibidya Mandir LP School at vill. Madhusoulmari Pt. I	344000.00	344000.00	258000.00		86000.00	On-Going
4	23-Dhubri	Madhusoulmari Pt.I	Tiamari GP	Gauripur (Dharmasala) Dev. Block	Const. of Community Hall near Naranarayan Yuba Sangha at vill. Madhusoulmari Pt. I	1724000.00	1724000.00	1293000.00		431000.00	On-Going
5	23-Dhubri	Madhusoulmari Pt.I	Tiamari GP	Gauripur (Dharmasala) Dev. Block	Const. of CC. Block approach road from PWD road to Boro Kalirdham at vill. Madhusoulmari Pt. I	157000.00	157000.00	117750.00		39250.00	On-Going
6	23-Dhubri	Madhusoulmari Pt.I	Tiamari GP	Gauripur (Dharmasala) Dev. Block	Inst. of 35 Nos. of Solar Street Light at vill. Madhusoulmari Pt. I	1584320.00	1584320.00	1188240.00		396080.00	On-Going
7	23-Dhubri	Kismat Hasdaha Pt.II	Kalarhat GP	Gauripur Dev. Block	Const. of CC Blck Road from Kalarhat Dharmasala PWD Road towards Hemendra house at Kismat Hasdaha Pt. II	700000.00	700000.00	525000.00		175000.00	On-Going
8	23-Dhubri	Kismat Hasdaha Pt.II	Kalarhat GP	Gauripur Dev. Block	Const. of Interlocking CC Block Kalarhat Kacharihat PWD Road towards Prodhnetare at Kismat Hasdaha Pt. II	1000000.00	1000000.00	750000.00		250000.00	On-Going
9	23-Dhubri	Kismat Hasdaha Pt.II	Kalarhat GP	Gauripur Dev. Block	Const. of CC Block Road from Kalarhat Dharmasala PWD Road towards Satish Ch Roy house at villKismat Hasdaha Pt. II	700000.00	700000.00	525000.00		175000.00	On-Going
10	23-Dhubri	Kismat Hasdaha Pt.II	Kalarhat GP	Gauripur Dev. Block	Const. of Interlocking CC Block Dharmasala PWD Road towards Aluddin Sk at Kismat Hasdaha Pt. II	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
11	23-Dhubri	Kismat Hasdaha Pt.II	Kalarhat GP	Gauripur Dev. Block	Const. of Interlocking CC Block Kalarhat Kacharihat PWD Road towards Puran Masjid at Kismat Hasdaha Pt. II	500000.00	500000.00	375000.00		125000.00	On-Going

AAGY List of Scheme for the year 2018-19

Name of the District : **DHUBRI**

Sl. No.	Name of LAC	Name of AAGY Village in the district	Name of GP	Name of Block	Name of Scheme	Amount Sanctioned	Amount Received	1st Installment	2nd Installment	Balance	Status
12	23-Dhubri	Kismat Hasdaha Pt.II	Kalarhat GP	Gauripur Dev. Block	Installation of Solar Street Light 24 Nos. @ Rs. 49510 at vill Kismat Hasdaha Pt. II	1089220.00	1089220.00	816915.00		272305.00	On-Going
13	24-Gauripur	Madaikhali	Asharikandi GP	Debitola Dev. Block	Const of CC Block Road from Paulpara Kalimandir (Ananta Paul) house towards Terakota Park (Ph-I) at Madaikhali	1900000.00	1900000.00	1425000.00	475000.00	0.00	Completed
14	24-Gauripur	Madaikhali	Asharikandi GP	Debitola Dev. Block	Const of CC Block Road from Paulpara Kalimandir (Ananta Paul) house towards Terakota Park (Ph-II) at Madaikhali	375000.00	375000.00	281250.00	93750.00	0.00	Completed
15	24-Gauripur	Madaikhali	Asharikandi GP	Debitola Dev. Block	Const. of Steps at Madaikhali Smashan at Madaikhali (Ph-I & Ph-II)	2000000.00	2000000.00	1500000.00	500000.00	0.00	Completed
16	24-Gauripur	Madaikhali	Asharikandi GP	Debitola Dev. Block	Const. of CC Block Road from Madaikhali PWD road towars Asharikandi PWD road	675000.00	675000.00	506250.00	168750.00	0.00	Completed
17	24-Gauripur	Debottar Barundanga	Moterjhar GP	Rupshi Dev. Block	Const. of CC Block Road from Shihsir Gowsami house towards RCC Culvert at village Debottar Barundanga	1504000.00	1504000.00	1128000.00		376000.00	On-Going
18	24-Gauripur	Debottar Barundanga	Moterjhar GP	Rupshi Dev. Block	Const. of CC Block Road from Keshab Ch Roy house towards Harendra Nath Roy house via Uttam Saha house at village Debottar Barundanga	1000000.00	1000000.00	750000.00		250000.00	On-Going
19	24-Gauripur	Debottar Barundanga	Moterjhar GP	Rupshi Dev. Block	Const. of RCC drainage from Raghu Nath Saha house towards Gadadhar river at village Debottar Barundanga	1000000.00	1000000.00	750000.00		250000.00	On-Going
20	24-Gauripur	Debottar Barundanga	Moterjhar GP	Rupshi Dev. Block	Installation of Solar Street Light (20 units) at village Debottar Barundanga	996000.00	996000.00	747000.00		249000.00	On-Going
21	24-Gauripur	Debottar Barundanga	Moterjhar GP	Rupshi Dev. Block	Const. of CC Block road from Amal Saha house towards Biswanath Saha house at village Debottar Barundanga	500000.00	500000.00	375000.00		125000.00	On-Going
22	25-Golakganj	Bishkhowa Pt.IV	Bishkhowa GP	Golakganj Dev. Block	Impv. of road with CC Block from Rakhapat Bazar to Lt. Dharmeswar Prodhani House via Simanta Niketan ME School at Bishkhowa Pt.IV	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
23	25-Golakganj	Bishkhowa Pt.IV	Bishkhowa GP	Golakganj Dev. Block	Const. of RCC Bridge near Jagadish Barman House at Bishkhowa Pt.IV	1000000.00	1000000.00	750000.00		250000.00	On-Going

AAGY List of Scheme for the year 2018-19

Name of the District : **DHUBRI**

Sl. No.	Name of LAC	Name of AAGY Village in the district	Name of GP	Name of Block	Name of Scheme	Amount Sanctioned	Amount Received	1st Installment	2nd Installment	Balance	Status
24	25-Golakganj	Bishkhowa Pt.IV	Bishkhowa GP	Golakganj Dev. Block	Impv. Of Road with CC Block from Bishkhowa PMAYG Road to Gita Assam at Bishkhowa Pt.IV	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
25	25-Golakganj	Bishkhowa Pt.IV	Bishkhowa GP	Golakganj Dev. Block	Installation of Soler Street light Verious Points(22 Nos) of Bishkhowa Pt.IV	1000000.00	1000000.00	750000.00		250000.00	On-Going
26	25-Golakganj	Bishkhowa Pt.IV	Bishkhowa GP	Golakganj Dev. Block	Cons.of Digital community Hall at Bishkowa ananta Mohan High School Campus Bishkhowa Pt.IV	1000000.00	1000000.00	750000.00		250000.00	On-Going
27	25-Golakganj	Jinkata Pt.II	Halakura GP	Agomani Dev. Block	Cons. of CC block Road from PMGSY Road near shib Mandir to towards anupam Roy house	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
28	25-Golakganj	Jinkata Pt.II	Halakura GP	Agomani Dev. Block	Const. of CC Block Road from PMGSY Road near shankar Dev shishu Niketan to towards Sataru roy house	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
29	25-Golakganj	Jinkata Pt.II	Halakura GP	Agomani Dev. Block	Const. of conference Hall at Jinkata Pt.II Na-Satra	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
30	25-Golakganj	Jinkata Pt.II	Halakura GP	Agomani Dev. Block	Street Light facility with solar system (22 Unit) from Jinkata Pt.II ujjal roy shop to towards Jinkata last Boarder	1000000.00	1000000.00	750000.00		250000.00	On-Going
31	25-Golakganj	Jinkata Pt.II	Halakura GP	Agomani Dev. Block	Const. of PCC road from Gopal Master house to Pokalagi Pt.V Border	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
32	26-Bilasipara (W)	Ghashbari	Jogirmahal GP	Mahamaya Dev. Block	Inst. of Solar Street Light 22 Nos. at Ghashbari Public place under Gogirmahal GP	1000000.00	1000000.00	750000.00		250000.00	On-Going
33	26-Bilasipara (W)	Ghashbari	Jogirmahal GP	Mahamaya Dev. Block	Const. of CC Block Road from Rosidul house towards Ismail Hussain house with Slave Culvert at vill Ghashbari	2900000.00	2900000.00	2175000.00		725000.00	On-Going
34	26-Bilasipara (W)	Ghashbari	Jogirmahal GP	Mahamaya Dev. Block	Const. of TCC Gate Azra Salmara Road near Jogirmahal High School at vill Ghashbari	500000.00	500000.00	375000.00		125000.00	On-Going

AAGY List of Scheme for the year 2018-19

Name of the District : **DHUBRI**

Sl. No.	Name of LAC	Name of AAGY Village in the district	Name of GP	Name of Block	Name of Scheme	Amount Sanctioned	Amount Received	1st Installment	2nd Installment	Balance	Status
35	26-Bilasipara (W)	Ghashbari	Jogirmahal GP	Mahamaya Dev. Block	Const. of Community Hall Ghashbari Yourh Club at vill Ghashbari	600000.00	600000.00	450000.00		150000.00	On-Going
36	26-Bilasipara (W)	Kadamtola Pt.II	Sagunmari GP	Nayeralga Dev. Block	Const. of CC Block road from PWD towards Kali Mandir at vill Kadamtola Pt.II (Sagunmari GP)	1420000.00	1420000.00	1065000.00	355000.00	0.00	Completed
37	26-Bilasipara (W)	Kadamtola Pt.II	Sagunmari GP	Nayeralga Dev. Block	Const. of RCC Culvert at vill Kadamtola Pt.II near Kazaluddin's house (Sagunmari GP)	1500000.00	1500000.00	1125000.00	375000.00	0.00	Completed
38	26-Bilasipara (W)	Kadamtola Pt.II	Sagunmari GP	Nayeralga Dev. Block	Const. of CC Block Road from Fakir Bepari house to Ohed Bepari house at vill Kadamtola Pt.II (Sagunmari GP)	700000.00	700000.00	525000.00	175000.00	0.00	Completed
39	26-Bilasipara (W)	Kadamtola Pt.II	Sagunmari GP	Nayeralga Dev. Block	Installation of 40 Nos. of Solar Light at vill Kadamtola Pt.II	1380000.00	1380000.00	1035000.00	345000.00	0.00	Completed
40	27-Bilasipara (E)	Sasargaon Pt.II	Futkibari GP	Bilasipara Dev. Block	Const. of CC Blck Road from Fotka Roy house to Hakim Roy house (Ph- III) at vill Sasargaon Pt.II	500000.00	500000.00	375000.00		125000.00	On-Going
41	27-Bilasipara (E)	Sasargaon Pt.II	Futkibari GP	Bilasipara Dev. Block	Const. of CC Blck Road from Fotka Roy house to Hakim Roy house (Ph-II) at vill Sasargaon Pt.II	1000000.00	1000000.00	750000.00		250000.00	On-Going
42	27-Bilasipara (E)	Sasargaon Pt.II	Futkibari GP	Bilasipara Dev. Block	Const. of CC Blck Road from Fotka Roy house to Hakim Roy house (Ph-I) at vill Sasargaon Pt.II	1000000.00	1000000.00	750000.00		250000.00	On-Going
43	27-Bilasipara (E)	Sasargaon Pt.II	Futkibari GP	Bilasipara Dev. Block	Const. of CC Blck Road from Dilen Roy house to Barjhora Paddy field at vill Sasargaon Pt.II	1000000.00	1000000.00	750000.00		250000.00	On-Going
44	27-Bilasipara (E)	Sasargaon Pt.II	Futkibari GP	Bilasipara Dev. Block	Installation of 33 Nos. of Solar Street Light at vill Sasargaon Pt.II	1500000.00	1500000.00	1125000.00		375000.00	On-Going
45	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of Boundary Wall at G.L. Church at vill Barunitara Pt.II	500000.00	500000.00	375000.00	125000.00	0.00	Completed

AAGY List of Scheme for the year 2018-19

Name of the District : **DHUBRI**

Sl. No.	Name of LAC	Name of AAGY Village in the district	Name of GP	Name of Block	Name of Scheme	Amount Sanctioned	Amount Received	1st Installment	2nd Installment	Balance	Status
46	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of Community Hall with Children Park at vill Barunitara Pt.II	1200000.00	1200000.00	900000.00	300000.00	0.00	Completed
47	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of public Toilet with Water facility at Birsa Munda Stadium at vill Barunitara Pt.II	200000.00	200000.00	150000.00	50000.00	0.00	Completed
48	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of Shop in front of Birsa Munda Stadium at vill Barunitara Pt.II	500000.00	500000.00	375000.00	125000.00	0.00	Completed
49	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of Boundary Wall at 105 Nos Barunitara Pt.II LP School at vill Barunitara Pt.II	500000.00	500000.00	375000.00	125000.00	0.00	Completed
50	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of Gaon Puja Boundary Wall at Pakka Line at vill Barunitara Pt.II	300000.00	300000.00	225000.00	75000.00	0.00	Completed
51	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Installation of 14 Nos. of Solar Street Light at Barunitara Pt.II road at vill Barunitara Pt.II	500000.00	500000.00	375000.00		125000.00	On-Going
52	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of CC Block road from Khudiya Tani house towards PWD road with Dustbin at vill Barunitara Pt.II	1000000.00	1000000.00	750000.00	250000.00	0.00	Completed
53	27-Bilasipara (E)	Barunitara Pt.II	Botardal GP	Chapar-Salkocha Dev. Block	Const. of Gaon Puja Boundary Wall at Kher Line at vill Barunitara Pt.II	300000.00	300000.00	225000.00	75000.00	0.00	Completed
TOTAL =						49913540.00	49913540.00	37435155.00	5362500.00	7115885.00	